

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 635 Const Calendar Day: 80 Date: 23-Aug-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head & work on the diaphragm . They started at 7:00 AM. ☐

Obra & Roger had to work on the diaphragm . Crews had to install the top bolts on the South face of the diaphragm , snug , mark 1/2 turn , & tension the 16 mm. bolts . They started at 7:10 AM.

In addition to that , crews had to erect the D plate on the West chimney , ream the misaligned holes for the 16 mm. bolts . Crews were done at 12:00 PM.

In the afternoon , crews had to work on the East & West platforms on the top of the diaphragm . Crews had o remove the East platform , adjust , install new bolts , snug , & tension the bolts East . They were done at 4:30 PM.

Carlos continued to work on the longitudinal stiffeners inside the chimneys . He had to set 2 bearing plates on the bottom of each stiffener , mark the holes , drill , paint , install , & snug the bolts . He had to install the last 2 bearing plates in the West chimney . He started at 7:10 AM. He was done at 7:40 AM.

After that , Carlos had to mobilize his tools & equipments to work on the stiffeners in the North chimney . He started at 8:00 AM. He was done at 2:30 PM.

Then , he had to work on the top of the diaphragm inside the West & North chimneys . He had to remove the temporary bolts from the longitudinal stiffeners , install the permanent bolts , snug , mark 1/2 turn , & tension the bolts. He started at 3:20 PM. he was done at 5:00 PM.

Casey & Augie had to work on the West angle . Crews had to match drill the diaphragm vertical sides . They started on the West side at 7:10 AM. Crews were done at 2:00 PM.

In addition to that , crews had to remove the angle , fly , & set it on the E line Nick flew the West angle back to the site at 2:05 PM. Crews had to adjust the angle , align the holes , rethread some of the holes , install , & snug the 16 mm. Stainless steel bolts . They started at 3:00 PM. Crews were done at 5:00 PM.

Crews still have problem fitting the East angle . The drainage pipe is in the path of the back side of the angle & the holes with the saddles cover plates are off by 30 mm. .

Anthony , Jacob , & Jonathon had to work on the East chimney . Crews had to install the oragami plate , adjust , install temporary bolts , & prepare to drill the holes on the chimney to bolt the oragami plate . They started at 8:00 AM. Crews were done at 9:00 AM.

After that , crews had to work on the West angle for the diaphragm . Crews had to ream the holes to align the holes on the saddle cover plates to align with the angle . They were done at 1:00 PM.

In addition to that , crews had to drill , paint , install the bearing plates for the longitudinal stiffeners inside the East & South chimneys . They were done at 2:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 635

Date: 23-Aug-2012 Thursday

Then , crews had to remove the lifting lugs from the chimneys . Crews had to hook the lifting lugs to the crane , remove the temporary bolts , fly it out of the site , & set the lugs on the W line . They started on the South chimney at 3:15 PM. . Then , on the West , North , & East chimney . Crews were done at 5:00 PM.

Xavier & Ron came to the site at 1:00 PM. Crews had to clean & paint the reamed holes on the West angle . They started at 1:10 PM. Crews were done at 1:30 PM.

After that , crews had to work on the West chimney . They had to clean & paint the drilled holes on the D plate & on the C side of the chimney . They were done at 2:00 PM.

Then , crews had to clean & paint the drilled holes on the West vertical side of the diaphragm . They started at 2:10 PM. Crews were done at 2:40 PM. They left at 2:50 PM.

James & Drew had to work on the diaphragm . They started inside the North chimney . Crews had to snug, mark 1/2 turn , & tension the bolts . They started at 7:10 AM.

In addition to that , crews had to work with the other crews in all areas , & on miscellaneous activities . Crews were done at 5:00 PM.

Carlos M. came to the sit at 8:30 AM. He had to clean inside the chimneys . Carlos Had to mobilize his equipments & reroute the power line . He started in the East chimney at 9:30 AM. Then , the West , North , & East . He was done at 3:00 PM.

After that , he had to clean the platform at 150 meters . He was done at 4:50 PM. He left at 5:00 PM.

All crews had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>