

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 114 Const Calendar Day: 80 Date: 23-Aug-2012 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition foggy/overcast until 1000 . Sunny and warm PM

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Safety meeting at 0800. Weekly traveler meeting at 1300. Track progress of FWS CCO 229 work along the bike path. Track progress of CCC's CCO 45S4 work. Track progress of suspender socket painting. Inspect butyl rubber caulking of the cable bands along the North Main Span.

☐**CCO-045 Bid Item: 004 0-PID-ELS.045 Painting of Installed Ductile Iron Pipe**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	APP	Victor Ruiz	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

DIP paint repair 004 0-PID-ELS.045☐**DIP paint repair 004 0-PID-ELS.045**☐

Victor Ruiz and two other painters spent 4 hours of the morning shift applying the second coat of Wasser Ferroclad primer over the paint repairs in the 6" and 12" DIP from PP 8 to approximately PP 35.

At the end of shift, I noted that CCC had begun putting the first coat of gray Carbolene down the W2 columns. Approximately 60 feet of 6" and 12" DIP from the bottom of the W2W cap and 80 feet of 10" from the bottom of the W2E cap had been coated.

CCO-229 Bid Item: 002 0-ALS-ALS.229 Compressed Air Line Pipe Support

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC							
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	F.W. SPENCER AND SON, INC						



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 114

Date: 23-Aug-2012 Thursday

UR 1142629 8000# CAPACITY FORKLIFT

0.00 0.00 0.00 0.00

No

☐

s/n 011C-0 MAG DRILL

0.00 0.00 0.00 0.00

No

☐

AHERN 4780 125' BOOM LIFT

0.00 0.00 0.00 0.00

No

☐

Diary:

Dispute

Bike Path MEP

002 0-ALS-ALS.229

☐

The FWS crew modified 8 sets of PS-6s for the 4" CA line from PP 96 to PP 102 during the shift using a JLG 460ST boom lift, the 510-56 Gradall fork to move equipment, a Big Blue 302D Miller Generator, and a Minibrute A35 Mag Drill.