

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 639 Const Calendar Day: 85 Date: 28-Aug-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head , & work on the East angle . They started at 7:00 AM.

Augie , Casey , & Jonathon had to work on miscellaneous activities on the tower head , diaphragm , & oragami plates & corners plates .

In addition to that , crews had to work on house keeping inside the chimneys & on the top of the saddles , install , snug , & tension the filler bolts on the North & West chimneys . Crews were done at 5:00 PM.

James & Drew had to work on the East angle . Crews continued to drill the vertical side of the diaphragm . They started at 7:10 AM. Crews were done at 3:30 PM.

After that , crews had to remove the temporary bolts , fly , & set the angle on the E line . They were done at 4:00 PM. .

Then , crews had to work on house keeping . They were done at 5:00 PM. All crews had to wrap up their tools & equipments. They left at 5:10 PM.

Carlos , Froylan , & Jose had to work on the hand rails on the North side of the working platform . Crews had to bring materials to the site , cut to size & install the hand rails. They started at 8:00 AM.

In addition to that , crews had to work on house keeping . Carlos had to clean between the chimneys & the saddles . Crews were done at 4;50 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 639

Date: 28-Aug-2012 **Tuesday**

*E0090562

TOWER CRANE

0.00

0.00

0.00

0.00

No

☐