

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:50 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 644 Const Calendar Day: 93 Date: 05-Sep-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Load Transfer Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . 1 C , & 1 - D load transfer . They started at 7:00 AM.

Gary , Ethan , Stanley , & Scott had to work on the load transfer on the South side & main spans . Crews started on Phase 1 . 1 - C at PP # 34 at 7:10 AM. Then , crews had to work at PP # 26 & 18

Scott had to operate the pump . Gary , Ethan , & Stanley had to work on the platform measuring the strokes , lifting the jacks , & locking the nuts . Crews were done on Phase 1 . 1 C at PP # 18 at 8:10 AM.

After that , crews had to work on Phase 1 . 1 - D . They started on the South side span at PP # 18 at 8:15 AM. Crews were done at PP # 92 on the South main span at 1:30 PM.

Then , crews had to on the swing out . They had to release the cable 7 mm. & they had to release the rods at PP # 102 . They started at 1:35 PM. Crews were done at 2:00 PM.

Crews returned to work on Phase 1 . 1 - E at PP # 92 on the South main span . They started at 2:05 PM. Crews were done at 3:00 PM.

In addition to that , Jose & Steve had to work on the adjacent suspender ropes . They had to take the slack out of the suspender ropes , lift he jacks , & lock the nuts .

All crews had to wrap up their tools & equipments. They left at 3:10 PM.

In the afternoon , Laraine , Mohinder , & Roberto had to cover all the activities to the end of the shift

Measurements obtained from today operation . Maximum pressure 9000 PSI

Phase 1 . 1 - C

PP #	Pressure PSI	Remaining Length mm.
34	2100	383
26	1600	599
18	1200	1664

Phase 1 . 1 - D

PP #	Pressure	Remaining Length
18	1700	566
26	1700	505
34	1900	319
50	2300	1621
58	1700	3247
70	2300	4894
82	1900	5403
94	2200	4451

**04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders**

ddrRptbyBidItem

Page 1 of 2

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 644

Date: 05-Sep-2012 Wednesday

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>