

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:53 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 380 Const Calendar Day: 98 Date: 10-Sep-2012 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 06:30 AM 05:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Phase 1 Load Transfer**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Phase-1 load transfer (LT) step 1h was completed
- Re-tensioning of cable band (CB) bolts
- Measuring of CB bolts with extensometer to determine bolt elongations

I was measuring CB bolt elongations with the extensometer today with Alex Schmitt, Matt Bruce, & John Lyons. See the diary of others for the suspender jacking & cable band bolt tensioning.

- I arrived at the pier 7 office at 06:30, & was on the bridge at 06:45.
- From 07:00 until 07:15, we measured the standard bar with the extensometer.
- From 07:30 until 08:30, we measured CB bolts with the extensometer on the South main-span. We measured PPs 88S, 90S, 92S, 94S, 96S, & 100S. These measurements were taken just prior to the iron-workers tensioning the bolts at these CBs.
- From 08:30 until 09:45, we measured CB bolts with the extensometer on the North main-span. We measured PPs 82N, 90N, 92N, & 94N. These bolts were tensioned on Friday, & we took these measurements to check how much elongation the bolts have lost over the weekend. Also, we measured the CB bolts at PPs 50N, 58N, & 70N since these PPs are already loaded during step 1 of LT.
- From 09:45 until 10:00, we re-measured the standard bar to check that the extensometer was still measuring consistently.
- From 10:00 until 10:30, we re-measured CB bolts with the extensometer on the South main-span. We measured PPs 88S, 90S, 92S, 94S, 96S, & 100S. These measurements were taken just AFTER to the iron-workers tensioning the bolts at these CBs.
- From 10:30 until 12:00, we measured CB bolts with the extensometer on the South side-span. We measured PPs 10S, 12S, 14S, 16S, & 18S. These measurements were taken just prior to the iron-workers tensioning the bolts at these CBs.
- From 12:00 until 12:30, we took lunch. Also, we re-measured the standard bar to check that the extensometer was still measuring consistently.
- From 12:45 until the end of the shift, we re-measured CB bolts with the extensometer on the South side-span. We measured PPs 10S, 12S, 14S, & 16S. These measurements were taken just AFTER to the iron-workers tensioning the bolts at these CBs.
- At the end of the shift, we re-measured the standard bar to check that the extensometer was still measuring consistently.
- Note: The extensometer measurements were recorded, & this data was given to Tai-Lin Liu for compilation into a tracking spreadsheet.
- At 15:20, I left the bridge.



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wright, Doug

**Diary #:** 380

**Date:** 10-Sep-2012 **Monday**

---

- From 15:30 until 16:00, we met with Brian Boal to discuss the measurement data collected to date. He was comfortable with the data collected, & thought that we did not need to continuously measure the CB bolts any further at this time. As of tomorrow, we will be helping with inspection of the suspender jacking.
- From 16:00 until 16:30, I met with Roman Granados to discuss the status of the suspender jacking operation.
- From 16:30 until 17:00, I wrote my diary for the day & checked email.
- .