

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:05 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 657 Const Calendar Day: 100 Date: 12-Sep-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool



- Email review
- I discussed concerns about placing keys in the second pour of the Hinge KW stem pour with Bob Dameron and Ashley Takata (both from Moffat Nichol).
- Reviewed and generated a response for Submittal 2727 – CCO 216 – Hinge K Closure Pours: Central Mix Designs.
- Site visit to observe the Hinge KE Tie-Down Micropile drilling. Hillside Drilling is performing the work and workers on site are: Juan Ambrize, Jose Briseno, Phaylat Chantha, and Alfonso Alfaro. The engineer on site is James Williams from Kohn Crippen Berger.
- I went to the field and observed the workers from Conco forming up the Stem and Diaphragm walls for Hinge KW. Workers on site are: Jim Medina, Rafael Gomez, Tom Messner, Jason Silva, Rafael Onate, Ricky Valenzuela, Jorge Gomez, Glen Kirkham, J.D. Freeman, Ricky Vera, Pat Finley, and Gonzolo Oroyco. Kevin Alger is operating the crane today.
- 1430 hrs Hinge K meeting
- Diary work
- Continue reviewing concrete mix details for Hinge K

I accrued 2 hours of overtime covering the contractor's hours of operation.