

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:08 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 181 Const Calendar Day: 101 Date: 13-Sep-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Load Transfer Activities

North Side - Field Operations:

(1) Workers started load transfer at PP 82N for step 2b adjust working east. Tom and Francisco were in charge of the main span and Abbas and I were responsible for the side span. I recorded the pressure readings during each jacking and recorded the readings. Abbas was responsible for measuring the remaining jacking length (RJL) and I helped recording these measurements. Workers completed step 2d adjust a little after 3pm. I left around the field around 3pm so please refer to Tom S., Abbas I and Francisco diaries for details of the rest of the day.

(2) I informed the North team to enter their data measurements from the field into the field binder and that this will be done daily by each inspector.

My work hours: 8 hours total.

Worker hours: Please refer to Tom S., Abbas I and Francisco diaries for details of the rest of the day.

Office Work:

(1) Worked on diaries and filled out Load Transfer Tracking sheet.

