

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:05 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 658 Const Calendar Day: 101 Date: 13-Sep-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Overcast and cool

- Email review
- 0800 hrs Safety Meeting
- Review concrete mix design information for Hinge K.
- 1000 hrs meeting with Central to go over the pour tomorrow for the high congestion mix. There will be 2 trucks. One will be the unaltered mix 18A522V3 and the second will have the accelerator Pozzoloth NC 534. A slump flow test will be performed and cylinders will be taken. I will be testing for the initial set time throughout the afternoon and cylinder breaks will be performed by Smith Emery (QC for ABF).
- Finalized a response for Submittal 2727 – CCO 216 – Hinge K Closure Pours: Central Mix Designs.
- Site visit to observe the Hinge KE Tie-Down Micropile drilling. Hillside Drilling is performing the work and workers on site are: Juan Ambrize, Jose Briseno, Phaylat Chantha, and Alfonso Alfaro. The engineer on site is James Williams from Kohn Crippen Berger. They were able to drill piles E7 and W8.
- I went to the field and observed the workers from Conco forming up the Stem and Diaphragm walls for Hinge KW. Workers on site are: Jim Medina, Rafael Gomez, Tom Messner, Jason Silva, Rafael Onate, Ricky Valenzuela, Jorge Gomez, Glen Kirkham, J.D. Freeman, Ricky Vera, Pat Finley, and Gonzolo Oroyco. Kevin Alger is operating the crane today.

I accrued 4 hours of overtime covering the contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Carpenter	APP	Rafael Onate	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	3.00	0.00	0.00	3.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments** 001 0-HKC-000.208

Jim Medina had to spend 3 hours installing electrical conduit for the motion sensors at Hinge KW.

Observed four workers from Conco working on test boxes to compare the high flow mixes to be used at Higne K. They will be comparing a mix with accelerator to one without.



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wilcox, Jason

**Diary #:** 658

**Date:** 13-Sep-2012    **Thursday**

---

