

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 652 Const Calendar Day: 103 Date: 15-Sep-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:00 pm Break: 00:30 Over Time: 11:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Phase 1 . Step 3 ADJ & Step 3 - C ADJ load transfer on the South side & main spans. They started at 7:00 AM.

All crews had to work on retracting the jacks . Crews started at 7:10 AM. They were done at 8:30 AM.

John , Ethan , & Stanley had to work on Step 3 - A ADJ . John had to work on the pump . Ethan & Stanley had to work on the platforms measuring the strokes , lifting the jacks , & locking the nuts .

Crews started on Step 3 A ADJ at PP # 74 at 8:35 AM. Then at PP # 82 . Crews were done on Step 3 - A ADJ at 9:50 AM.

After that , crews had to work on the South cable swing out . They started at 10:20 AM. Crews were done at 10:20 AM. Crews released the cable 125 mm. with 6500 PSI pressure .

Then , crews had to work on Step 3 - B ADJ . They started at PP # 66 at 10:40 AM. Following the same procedures as previous locations . Crews had to work on Step 3 - B ADJ at PP # 70 , 74 , 78 , 82 , & 86 . They were done on Step 3 - B ADJ at 1:35 PM.

Crews returned to work on the South cable swing out at 1:40 PM. They had to release the cable 125 mm. with 5500 PSI pressure . They were done at 1:55 PM.

Then , crews had to work on Step 3 - C ADJ . They started at PP # 74 at 2:05 PM. Then , at PP # 78 . Crews were done at 2:50 PM. They had to wrap up their tools . They left at 3:10 PM.

Douglas & I had to work on the remaining jacking length & pressure tracking sheet . In the office . I had to work on my report . I was done at 4:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

