

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:22 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 140 Const Calendar Day: 103 Date: 15-Sep-2012 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 03:00 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

I was monitoring bolt tensioning on PP 36 S to PP 40 S. Foreman Mike Draper and iron workers Naricizo Gomez, Aaron David, and T. Booker worked 3 hours from 7am -10 am. The crew did not fire up the gauge with pump for the rest of the day.

