

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 640 Const Calendar Day: 107 Date: 19-Sep-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool (AM) // Clear and mild (PM)

- Site visit to gather time and material sheets for extra work at Hinge KW and at the concrete pour Friday .
- Email review
- Generated and finalized the response to Submittal 293R20 – Hinge K Coupler prequalification's.
- Generated response to Submittal 2743 – Hinge KE Falsework.

I accrued 1 hour of overtime covering the contractor's hours and handling work related issues.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues**CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Sal Aldana	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Phil Paitz	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Ricky Vera	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Glenn Kirkham	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Jorge Gomez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Ricky Valenzuela	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Rafael Onate	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Jason Silva	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

CCO # 216 001 0-hrm-ELS.216

- Site visit to gather time and material sheets for extra work at Hinge KW and at the concrete pour Friday .
- I went to the field and observed the workers from Conco forming up the Stem and Diaphragm walls for Hinge KW. Workers on site are: Jim Medina, Rafael Gomez, Tom Messner, Jason Silva, Rafael Onate, Ricky Valenzuela, Jorge Gomez, Glen Kirkham, J.D. Freeman, Ricky Vera, Phil Paitz, and Sal Aldana.
- Prepared for the Hinge KW stem and wall pours this coming Friday September 21st.



