

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 641 Const Calendar Day: 108 Date: 20-Sep-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool (AM) // Clear and mild (PM)

- Email review
- 0800 hrs SAS Safety Meeting
- 10 more Hinge KE Tie-Down Micropiles were proof-tested today. They all passed.
- I spent most of the day preparing for the concrete pour on Friday night.
- I went to the field and observed the workers from Conco forming up the Stem and Diaphragm walls for Hinge KW. Workers on site are: Jim Medina, Rafael Gomez, Tom Messner, Jason Silva, Rafael Onate, Ricky Valenzuela, Jorge Gomez, Glen Kirkham, J.D. Freeman, Ricky Vera, Phil Paitz, and Sal Aldana.

I accrued 2 hours of overtime covering the contractor's hours and handling work related issues.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Sal Aldana	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Phil Paitz	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Ricky Vera	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Glenn Kirkham	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Jorge Gomez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Ricky Valenzuela	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Rafael Onate	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Jason Silva	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-235 Bid Item: 002 0-ell-EFA.235 Hinge K - E Line Load Measurement System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wilcox, Jason **Diary #:** 641 **Date:** 20-Sep-2012 **Thursday**

Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000047	VEHICLE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000046	VEHICLE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>