

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:48 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 658 Const Calendar Day: 110 Date: 22-Sep-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Load Transfer Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the load transfer on the South side & main spans . They had to work on Step 5 = A ADJ , Step 5 - B ADJ , Step 6 - A ADJ . & Step 6 - B ADJ , . They started at 7:00 AM.

Francisco , Mahbub , & Roberto had to follow the crews witnessing & recording the pressure I had to work on the rods measurements . Laraine & I had to work on the remaining jacking length & pressure tracking sheet for today 's activities .

Carlos , & Jose had to work on the jacks . Crews had retract the jacks for the entire day . Crews had to retract the jacks from PP # 50 to PP # 102 . They started at 7:10 AM.

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the ropes using chain falls .

Gary had to work on the pumps . Stanley , & Rene had to work on the platforms measuring the strokes , lifting the jacks , & locking the nuts . Crews started on Step 5 - A ADJ at PP # 90 at 7:10 AM., then , at PP # 94 , 98 , 102 , & at PP # 106 . They were done on Step 5 - A ADJ at 7:45 AM.

After that , crews had to work on Step 5 - B ADJ . They started at PP # 14 going East at 7:50 AM. Crews were done on Step 5 - B ADJ at PP # 102 at 9:55 AM.

Then , crews had to work on Step 6 - A ADJ . They started at PP # 14 at 10:30 AM. Crews were done on Step 6 - A ADJ at PP # 110 at 1:15 PM.

They started at Step 6 - B ADJ at PP # 10 at 1:20 AM. Crews were done at PP # 78 at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

James , Jonathon , Ryan , & Tony had to work on the South side span . Crews had to work on the sockets for the suspender ropes at PP # 12 , 16 , 20 , & at PP # 24 . Crews had to take the slack out of the ropes , pull the ropes down , install the 25 mm. rods at the bottom of the permanent rods , & lock them in place .

In addition to that , crews had to work on other activities on the jacking saddle & on the main span for the cables .

In the office , I had to work on my reports for this week . I was done at 5:00 PM.

**04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 658

Date: 22-Sep-2012 Saturday

Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00	<input type="checkbox"/>