

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 659 Const Calendar Day: 112 Date: 24-Sep-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 08:00 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site after the safety meeting at 7:10 AM. Crews had to work on the load transfer on the South side & main spans . Crews had to work on Phase 1 . Step 6 - B ADJ . Step 7 A - ADJ , Step 7 - B ADJ . Step 8 - A ADJ & Step 9 - A ADJ . Step 10 - A ADJ , & Step 11 - A ADJ . They started at 7:15 AM.

Gary & Scott had to work on the pumps . Ethan & Jose had to work on the platform retracting the jacks for the entire day . Stanley & Rene had to work on the platforms measuring the stokes , lifting the jacks , & locking the nuts .

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slacks out of the ropes using chain falls & setting the sockets inside the suspender brackets .

Crews had to complete the work on Step 6 - B ADJ . They started on Step 6 - B ADJ at PP # 78 at 7:20 AM. They were done on Step 6 - B ADJ at 7:35 AM.

After that , crews had to work on Step 7 - A ADJ . Following the same procedures as on previous steps They started at PP # 10 at 7:40 AM. Crews were done on Step 7 - A -ADJ at 9:30 AM.

They started on Step 7 - B ADJ at 9:35 AM. Crews were done on Step 7 - B ADJ at 11:30 AM.

All crews had to stop at 10:30 AM. to retract the jacks . Crews were done at 11:00 AM.

They started on Step 8 - A ADJ at 11:35 AM. Crews were done on Step 8 - A ADJ at 1:55 PM.

They started on Step 8 - B ADJ at 2:00 PM. Crews were done on Step 8 - B ADJ at 3:25 PM.

They started on Step 9 - A ADJ at 3:30 PM. Crews were done on Step 9 - A ADJ at 5:00 PM.

They started on Step 10 - A ADJ at 5:05 PM. Crews were done on Step 10 - A ADJ at 6:00 PM.

They started on Step 11 - A ADJ at 6:05 PM. Crews were done at PP # 74 at 7:00 PM.

Crews had to wrap up their tools & equipments. They left at 7:10 PM.

Laraine , Douglas , & I had to work on the remaining jacking length & pressure tracking sheet for today's activities .

In the office , I had to work on my report . I was done at 8:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

