

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 622 Const Calendar Day: 112 Date: 24-Sep-2012 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No inspection because I was on vacation. Dave Law informed me on 9/25/2012 that he, Naciso Biagin and Damian Llanos performed item work along the WB bridge, IB barrier

☐**04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

12" DIP installation 121 0-000-000.121

No inspection because I was on vacation. Dave Law informed me on 9/25/2012 that his crew spent the shift installing the PS-3 bases for the 6" CCSF Reclaimed Water and 12" CCSF Water Main on top of the PS-5 pipe supports between PP 118 and PP 122 along the south barrier of the WB bridge.

☐