

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 644 Const Calendar Day: 112 Date: 24-Sep-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool (AM) // Clear and mild (PM)

- Email review
- 0800 hrs SAS Staff Meeting
- Finalized response to Submittal 2736 – Hinge KE Tie-Down System.
- Diary work.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

- Reviewed the SCC mockup plan sent over by Bob Kick on Saturday.
- Discussed the SCC mockup and mix with Mark MacDonald and Ken Beede (METS).

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

CONCO PUMPING

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|----------------------------------|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: CONCO PUMPING | | | | | | | | |
| Carpenter | JNM | Pat Finley | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | Ricky Vera | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | J.D. Freeman | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | Jorge Gomez | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | Ricky Valenzuela | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | Rafael Onate | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | APP | Jason Silva | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | JNM | Tom Messner | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Carpenter | JNM | Rafael Gomez | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Diary:

Dispute

001

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 644 Date: 24-Sep-2012 Monday

CCO # 216

0-hrm-ELS.216

☐

•Site visit to check on the form stripping at Hinge KW . The contractor stripped a portion of the form under the Hinge Pipe Beams to remove the restraint brackets. There is one small area that will need to be repaired but it is minor. Bob Brignano covered that work so see his diary for details. The Conco crew today consists of: Rafael Gomez, Tom Messner, Jason Silva, Joe Freeman, Jorge Gomez, Ricardo Valenzuela, Ricardo Vera, Rafael Onate, and Pat Finley.

CCO-235 Bid Item: 002 0-ell-EFA.235 Hinge K - E Line Load Measurement System

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Surveyor | APP | Ken Woon | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |
| Surveyor | APP | MICHAEL BONNICI | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |
| Surveyor | OTH | DAVID ADAMS | 1.00 | 2.00 | 0.00 | 3.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Rental Company | Remarks | Dispute |
|--|--|--------|--------|--------|--------|----------------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| 000047 | VEHICLE | 5.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| 000046 | VEHICLE | 3.00 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| 000439 | SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL | 2.50 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |
| 000431 | SURVEY EQUIPMENT, ROBOTIC TOTAL STATION | 2.50 | 0.00 | 0.00 | 0.00 | | No | <input type="checkbox"/> |

Diary:

Dispute

CCO # 235

002 0-ell-EFA.235

☐

•Three surveyors are monitoring Hinge KE : Dave Adams, Mike Bonnici, and Ken Woon.