

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 661 Const Calendar Day: 114 Date: 26-Sep-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 08:00 pm Break: 00:30 Over Time: 05:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 Step 18 - A . Step 18 - B . Step 18 - C . & Step 18 - D on the South side & main spans . They started at 7:00

Crews had to work on the remaining rods installations . Other crews joined them to speed up the work . All crews started at 7:10 AM.

Stanley & Rene continued to work on the rods at PP # 94 . They had to install the 4th rod . They were done at 7:40 AM. Then , they had to work at PP # 78 . They were done at 9:00 AM.

Ethan & Will had to work on the rods at PP # 78 . They were done at 8:30 AM. Then at PP # 52 . They were done at 9:30 AM.

Kelly , John , Jacob , & George had to work on the rods at PP # 50 . Then at PP # 54 , , 58 , 62 , & 66 . Crews were done at 12:00 PM.

Matt , Pablo , Mathew , & Lonny had to work on the rods at PP # 74 & at PP # 70. Crews were done at 9:00 AM.

Jose & Thomas had to work on the rods at PP # 102 , 98 & at PP # 90. Crews were done at 9:00 AM.

Ryan , Jonathon , & Tony had to work on the rods at PP # 52 . Crews were done at 8:30 AM.

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the ropes & lock them using wooden blocks . & chain falls .

After that , Gary , Ethan , Carlos , Jose , Thomas , Scott , Stanley , Rene , & Will had to work on the load transfer . Crews had to set the lower jacking brackets at PP # 36 , 46 , & at PP # 48 for Phase 3 , sort & set the rods for each suspender bracket , they started at 9:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on Step 18 - A ADJ . The remaining locations for Step 17 - B were skipped from PP # 78 to PP # 110 .

They started on Step 18 - A ADJ at PP # 70 at 12:40 PM. They were done on Step 18 - A ADJ at 1:00 PM.

They started at Step 18 - B ADJ at 1:05 PM. Crews were done at Step 18 - B ADJ at 2:15 PM. They started on Step 18 - C ADJ at 2:20 PM. at PP # 66 . Crews were done at Step 18 - C ADJ at 3:00 PM.

They started at Step 18 - D at PP # 66 at 3:05 PM. Crews were done on Step 18 - D at 3:50 PM. ABF engineers had to work on the remaining length measurements & calculations for the remaining jacking length . Step 18 - E was skipped .

Then , crews had to work on the suspender ropes at PP # 56 & 60 . They started at 4:20 PM. Crews were called to work on the cable rotation at 5:00 PM.

Gary & Stanley had to work on the PP # 50 , 58 , & 62 . Crews had to bring the inner sockets to their final positions & lock the rods ,

Ethan & Rene had to work at PP # 52 & 54 . Crews were done at 6:55 PM. They had to wrap up their tools & equipments. Crews left at 7:10 PM. Scott left at 3:00 PM.

All other employees continued to work on the suspender ropes for Phase 3 to the end of the shift .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 661

Date: 26-Sep-2012 **Wednesday**

I had to work on the pressure tracking sheet for today 's activities . In the office , I had to work on my report . I was done at 8:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PABLO RAMIREZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	KELLY TULL	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	GEORGE HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	0.00	0.00	3.00		<input type="checkbox"/>