



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 149 Const Calendar Day: 114 Date: 26-Sep-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 08:30 pm Break: Over Time: 06:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

From 0600-0700, I worked in the office, preparing for cat walk field data collection, waiting for bolt tensioning to begin, monitoring contractor setup for the north side span.

From 0700-1030, I was monitoring bolt tensioning on PP 24 N - PP 18 N.

From 1030-1230, I worked in the field office doing email diary, data verifying, general SAS field office diaries, time sheet, reading/writing email, copying data sheet. Also, waiting for bolt tensioning to begin; monitoring contractor set up for the north and south side spans.

From 1230-1530, I was monitoring bolt tensioning on P 10 N, PP 10 S - PP 14 S.

From 1530-2030, I worked in the field office doing the email diary, data verifying, general SAS field office diaries, time sheet, reading writing email, copying data sheet.

The Contractor's labor in the load transfer crew:

Mike Draper

Naricizo Gomez

Aaron David

T. Booker

