

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:07 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 190 Const Calendar Day: 115 Date: 27-Sep-2012 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Load Transfer Activities

Inspector: Victor Altamirano (8 hours reg. and 6 hours OT)

Date: 092712

Field Work

I continued overseeing cable operations.

Found 360 twist on the uphill suspender on pp 48N. ABF removed socket after they had already installed it and re-rotated suspender socket to take out twist. Issue resolved.

ABF informed me that the same suspender also moved north from its centerline and that abf will address it.

Office work: Worked on diaries.

