

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 151 Const Calendar Day: 116 Date: 28-Sep-2012 Friday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 05:30 am 06:30 pm Break: Over Time: 04:30

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 0530-0700, I worked in the field office preparing for cat walk field data collection, waiting for bolt tensioning to begin, monitoring contractor setup for the south side span cable.

From 0700-1500, I was monitoring bolt tensioning on PP 38 S, PP 40 S, PP 46 N for 8 hours.

From 1500-1830, I monitored contractor setup for tomorrows tensioning on the north and south cables, I worked in the field office doing email diaries, data verifying, general SAS field office diaries, time sheet, reading/writing email, copying data sheet.

Contractor's Labor in Load Transfer Crew:

Mike Draper

Naricizo Gomez

Aaron David

Thad Booker

