

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 152 Const Calendar Day: 117 Date: 29-Sep-2012 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 03:30 pm Break: Over Time: 09:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 0600-0700, I prepared for cat walk field data collection, waited for bolt tensioning to begin, monitored contractor setup for north and south cables.
From 0700-1200, I monitored bolt tensioning on PP 40 N, PP 44 S, PP 46 S, PP 48 S for 5 hours.
From 1200-1530, I worked in the field office doing email diary, data verifying, general SAS field office diaries, time sheet, reading and writing emails, copying data sheet.

Contractor's Labor in Load Transfer crew:

Mike Draper
Narcicizo Gomez
Aaron David
Thad Booker

