

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 822 Const Calendar Day: 119 Date: 01-Oct-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

This diary is supplemental for this date to include the extra work performed by Conco on October 1, 2012. The workers were entered under a different CCO because it was not decided where this work was to be placed. Now it will be placed under CCO 225.

☐**CCO-225 Bid Item: 001 0-rcm-EFA.225 Rapid Set Concrete Mock up****CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker	FOR	JOSE PELCASTRE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Carpenter	JNM	J.D. FREEMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	DON MCDOWELL	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

Dispute

CCO #225 001 0-rcm-EFA.225

Four workers from Conco are fabricating the SCC Mockup. Rebar brought to the site include:

(18) #6 @ 6'-3"

(14) #5 @ 15'-4"

(28) #5 @ 6'-6"

(10) #5 @ 2'-2"

☐