

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:47 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 666 Const Calendar Day: 120 Date: 02-Oct-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 load transfer on the South side & main spans. They started at 7:00 AM.

Jose, Rene, Stanley, & Thomas had to work on the main span. Crews started to set the shims & jack the rods to have full contact between the bottom of the sockets & the shims at PP # 86 at 7:05 AM. Crews were done at 7:35.

Then, crews had to work at PP # 90, 94, 98, & at PP # 102. Crews could not complete the work at PP # 102 because the gap is less than the shims thickness. Crews left at PP # 9:00 AM.

After that, crews had to set the shims for the intermediate suspender brackets. They were done at 10:00 AM.

Then, crews had to disassemble the jacking brackets & pull out the jacks from PP # 24, 28, 24, 20, 16, & 12 on the side span to work on the intermediate suspender ropes on the main span. Crews were done at 5:00 PM.

In the afternoon, Gary, Carlos, Ethan, & Will had to erect the lower jacking brackets, set the jacks at the intermediate suspender brackets. They started at PP # 56 at 12:40 PM. Then at PP # 60, 64, & PP # 68. Crews were done at 5:00 PM.

Scott had to operate the 60 ton Terex crane. He had to work with the erection crews. Kevin had to operate the Gradall fork lift until 12:00 PM. John had to operate the gradall fork lift in the afternoon. Crews had to work with the disassembling crews on the side span. All crews had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	APP	JOHN SABATINO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 666

Date: 02-Oct-2012

Tuesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
437	FORKLIFT, GRADALL 544D 10,000 LBS	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2154		8.00	2.00	0.00	0.00	No	<input type="checkbox"/>