



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 120 Date: 02-Oct-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time: 03:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM Over 90 4PM Over 90

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

From 0600-0700, I prepared for cat walk field data collection, waited for bolt tensioning to begin, monitored contractor set up for north and south cables.

From 0700-1500, I monitored bolt tensioning on PP 18 N - PP 10 N for 5 hours, PP 10 S - PP 16 S for 2.5 hours.

From 1500-1730, I worked in the field office doing email diary, data verifying, general SAS field office diaries, time sheet, reading and writing email, copying data sheet.

Contractor's Labor in Load Transfer crew:

Mike Draper

Naricizo Gomez

Aaron David

Thad Booker

