

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 651 Const Calendar Day: 121 Date: 03-Oct-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 13-Nov-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation

Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and warm

- Email review
- Reviewed RFI 3046 – E2 Bearing and Shear Key Working Drawing Clarifications
- Reviewed email from Levi Gatsos regarding 5 RFI's for the Jacking Saddle Closure Pour.

I accrued 2 hours of overtime covering the contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAMES MIRANDA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Two workers spent one hour clearing away debris from the bolockout for the Tie-Down system at Hinge KE.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Rafael Onate	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	6.00	0.00	0.00	6.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-HKC-000.208

Observed two workers patching the interface between YBITS and the Hinge KW closure.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 651 Date: 03-Oct-2012 Wednesday

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	FOR	Jim Medina	2.50	2.00	0.00	4.50		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Carpenter	APP	Ricky Vera	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Jorge Gomez	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Ricky Valenzuela	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	APP	Rafael Onate	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Carpenter	APP	Jason Silva	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Carpenter	JNM	Tom Messner	2.50	2.00	0.00	4.50		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	2.50	2.00	0.00	4.50		<input type="checkbox"/>

Diary:

Dispute

CCO # 216 001 0-hrm-ELS.216

- Retrieved concrete cylinders and prepared them for delivery to Sacramento Lab.
- Site visit to check on the Hinge KW Soffit Grating Frames and the patch repair work in the underside of the South Wing at Hinge KW. The area was cleared sufficiently and the transitions were acceptable.
- Deliver concrete cylinders to Sacramento Lab.
- Prepare for the 1430 hrs Hinge K meeting
- Site visit with Mark MacDonald, Gernot Komar (Moffat Nichol), Paul Jefferson (CT), and Thanh Le (CT) to measure cracks in the closure pour concrete. The cracks have appeared in the corners of the access holes in the longitudinal diaphragm and on the bearing diaphragm's South side. Cracks were measured and found not to exceed .4mm, most being between .1mm and .3mm.

☐

CCO-235 Bid Item: 002 0-ell-EFA.235 Hinge K - E Line Load Measurement System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	GEORGE HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	Joseph Byrnes	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Surveyor	OTH	DAVID ADAMS	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000047	VEHICLE	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000046	VEHICLE	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 651

Date: 03-Oct-2012

Wednesday

Diary:

Dispute

CCO # 235

002 0-ell-EFA.235

- Observed Jimmy's crew installing the Tie-Down system at Hinge KE throughout the day (Install strain gauges in the tie-down rods). Workers: James Benninghove, Joseph Byrnes, Ryan Evanchik, Jonathon Canites, James Miranda, Ryan Nash, and George Hernandez; 2 hours each.
- Two workers spent 1 hour clearing the bottom blockouts in the soffit at Hinge KE , (Ryan Evanchik and Tony Miranda).
- Observed three surveyors monitoring Hinge KE: Dave Adams, Mike Bonnici, and Ken Woon.

☐

CCO-241 Bid Item: 001 0-hcc-ELS.241 Hinge K Covers & Coatings

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Tom Messner	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	5.50	0.00	0.00	5.50		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	5.50	0.00	0.00	5.50		<input type="checkbox"/>

Diary:

Dispute

**CCO #241 Hinge K Soffit
Grating and Covers**

001 0-hcc-ELS.241

- Observed the picking and setting of the first 4 soffit grates in the North cell. After they were placed in their frames the workers installed the frames and grates in the South cell. Workers Jim Medina, Rafael Gomez, and Tom Messner spent 5.5 hours each on this operation.

☐

CCO-245 Bid Item: 001 0-sbt-EFA.245 Hinge KW Steel Ballast & Tie-Down

AMERICAN BRIDGE/FLUOR, A JV

CCO-245 Bid Item: 001 0-sbt-EFA.245 Hinge KW Steel Ballast & Tie-Down

CONCO PUMPING