



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 123 Date: 05-Oct-2012 Friday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 06:30 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

From 0600-1200, I worked on general SAS office duties! prepared for cat walk field data collection, waited for bolt tensioning to begin, I monitored contractor setup for the north cable.

From 1200-1700, I monitored bolt tensioning on PP 22 N - PP 10 N for 5 hours.

From 1700-1830, I worked in the field office doing the email diary, data verifying, general SAS office diaries, time sheet, reading and writing email, copying data sheets.

Contractor's Labor in Load Transfer crew:

Mike Draper

Naricizo Gomez

Aaron David

Thad Booker

Smith Emery was noticed working on the North Side Span for about an hour at the top of the North Side Span.

The crew:

Leo Paparelli

John Morgan

Jeff Rienheimer

