

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:46 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 670 Const Calendar Day: 124 Date: 06-Oct-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 jacking system , & work on Phase 3 tensioning the 90 mm. rods on the South main span . They started at 7:00 AM.

Obra , Carlos , Mario , Rigoverta , & Roger had to work on Phase 3 . Crews had to tension the 90 mm. rods . Crews had to mobilize their tools & equipments from PP # 12 to PP # 56 , reroute the air line , lower & set the jacks on the rods , & connect the hydraulic hoses . They started at 7:10 AM. Crews were done at 7:45 AM.

They started to tension at PP # 56 at 7:55 AM. Crews had to tension with 16400 PSI pressure , lock the nuts , repeat for 2 times with the same pressure to assure that the nuts are tightened .& install the lock nuts Crews were done at 8:30 AM.

After that , crews had to disassemble & mobilize to work at PP # 60 . Following the same procedures tensioning the rods as on PP # 56 .

They started to tension the rods at PP # 60 at 8:35 AM. Crews were done at 9:10 AM.

They started to tension the rods at PP # 64 at 9:15 AM. Crews were done at 9:55 AM.

They started to tension the rods at PP # 68 at 10:20AM. Crews were done at 11:00 AM.

They started to tension the rods at PP # 72 at 11:05 AM. Crews were done at 11:40 AM.

They started to tension the rods at PP # 76 at 11:45 AM. Crews were done at 1:00 PM.

They started to tension the rods at PP # 80 at 1:05 PM. Crews were done at 1:50 PM.

They started to tension the rods at PP # 84 at 1:55 PM. Crews were done at 2:40 PM.

Then , crews had to mobilize their tools & equipments to work at PP # 88 on Monday .They were done at 3:00 PM. Crews had to wrap up their tools & equipments. They left at 3:10 PM.

Laraine had to cover all the activities on the East end . Check Laraine report for today 's activities at PP # 102 , & at PP 108 .

In the office , I had to work on my report . I was done at 4:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 670 **Date:** 06-Oct-2012 **Saturday**

Ironworker	JNM	CARLOS BUSTAMANTE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
2154	EQUIPMENT, CRANE, 60 TON					No	
		0.00	8.00	0.00	0.00		<input type="checkbox"/>
437	FORKLIFT, GRADALL 544D 10,000 LBS					No	
		0.00	8.00	0.00	0.00		<input type="checkbox"/>