



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 158 Const Calendar Day: 124 Date: 06-Oct-2012 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

From 0630-1030, I prepared for cat walk field data collection, waited for bolt tensioning to begin, monitored contractor setup for the south cable at PP 44 S and PP 46 S. No jacking took place at these points. Mike Draper's crew was called off the jacking of the South Main Span and moved to rod tensioning at PP 12 N.

From 1030 to 1300, I monitored rod tensioning at PP 12 N and PP 16 N.

From 1300-1600, I worked in the field office data verifying, general SAS field office diaries, time sheet,

