

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:46 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 673 Const Calendar Day: 128 Date: 10-Oct-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 load transfer jacking system on the South main & side spans . They started at 7:00 AM.

Obra , Rigovertto , & Roger had to work on the side span . Crews had to cut & pull out of the site the rods , & jacking brackets . They started at PP # 30 at 7:10 AM. Then , at PP # 26 , 22 , 18 , 14 , & 10 . Crews were done on the side span at 1:30 PM.

After that , crews had to mobilize their tools , equipments, the grove crane to work on the upper & lower beams on the main span . They started at PP # 66 at 1:45 PM. Then , at PP # 62 , 58 , 54 , & 52 . Crews had to remove the turn buckles to fly the lower beams , & split the upper beams to remove them .

In addition to that , Carlos & Mario had to work on the main span . Crews had to remove the jacking brackets on the remaining locations after Gary & his crews left to work on the North side yesterday . They started at PP # 58 . Then , at PP # 54 , 52 , & at PP # 50 .

Crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Theodore had to operate the 20 ton Grove crane . He had to work with dismantling crews . Jeffery had to work with Carlos & Mario for 2 hours . He had to operate the Gradall fork lift .

All crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Anthony , Augie , Casey , Drew , James , & Robert had to work on the tower pull back cables . Crews had to release the cables from the tower , pull the cable out of the site , set them on the spool on the ground under W - 2 , fly , & set the spools on the W line .

Crews started on the 3rd cable from the South side at 7:20 AM. At 12:00 PM. Crews had pulled 3 cables & rolled them in the spools .

In the afternoon , crews started on the 6th cable at 1:00 PM. They were done on the 9th cable at 7:00 PM. Crews had pulled 7 cables today & 9 cables up to today . Crews had to wrap up their tools & equipments . They left at 7:10 PM.

Rick , Andy , Hayes , & Jose came to the site at 2:00 PM. Crews had to work on the friction brackets at PP # 98 . They had to remove the connector plates & the bolts on the friction plates leaving few bolts to keep it in place . They started at 2:10 PM. Crews were done at 5:00 PM. Work is not completed at PP # 98 friction brackets .

Jose left at 3:00 PM. All other employees left at 5:10 PM.

Laraine & I had to work on the bolt stick out & we had to work on the suspender rope angles on various cable bands on the side & main spans .

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 673

Date: 10-Oct-2012

Wednesday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
437	FORKLIFT, GRADALL 544D 10,000 LBS	2.00	0.00	0.00	0.00		No	<input type="checkbox"/>