

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:11 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 001 Const Calendar Day: 129 Date: 11-Oct-2012 Thursday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 14-Aug-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation

Condition Partly Cloud, Windy

Working Day ☒ If no, explain:**Diary:**

Dispute

**HINGE A PIPE BEAM**

ABF STARTED WORK ON HINGE A PIPE BEAM ASSEMBLY ERECTION TODAY.  
ABF WAS WORK ON E LINE , PLACING VERTICAL STRONGBACK BEAM AND TRANSVERSE JACKING TODAY.

**04-0120F4 Bid Item: 064 0-000-000.064 INSTALL STRUCTURAL STEEL (BRIDGE)(PIPE BEAM )(HINGE A)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOHN DUSKIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00		0.00			<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNESTO FRESQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ARTHUR DURON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker		CHRIS HOWARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

