

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 668 Const Calendar Day: 133 Date: 15-Oct-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

Hinge KW:

•CCO 216 Form up Top Deck in the North wing. On site for Conco: Jim Medina, Ralph Gomez, Tom Messner, Pat Finley, and Ralph Onate. (8 hour days)

•CCO 245 Final Steel Ballast Installation (Jim's crew)

•Continue Falsework removal. Final Bearing Beams removed from KW (Jim's crew)

Hinge KE:

•CCO 216 Falsework installation. Surveyors mapped the locations of the anchor bolts for the Hinge KE Falsework.

•Replace jacks in the Tie-Down system so they are all the same size.

•Drill and bond anchor bolts for the Falsework Bearing Beams.

For Hinge A work see Parvis' diary.

Hinge AE:

•Vertical jacking of the Skyway for the sliding of the Hinge A Pipe Beams.

Hinge AW:

•Vertical jacking of the Skyway for the sliding of the Hinge A Pipe Beams.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000773	VEHICLE					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
000772	VEHICLE					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 668

Date: 15-Oct-2012

Monday

000439

SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL

No

0.00

0.00

0.00

0.00

☐