

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:03 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 669 Const Calendar Day: 134 Date: 16-Oct-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

☐

- Site visit to observe the morning operations at Hinge AE and AW. See Parvis' diary for details. I observed the crew lowering equipment for pulling the Hinge Pipe Beam through the W-Line, North side. On the E-Line I observed the restraint brackets being lowered down to the temporary truss.

- At Hinge KW the last of the Falsework was removed and placed on the E-Line for installation to begin there.

- At Hinge KW the carpenters are installing top deck formwork in the North wing. (8 hour days)

- At Hinge KW a couple of ironworkers are performing the final tightening and bolting of the ballast plates to the walls of the closure here.

- At Hinge KE all of the anchor bolts and "drill and bond" anchors were installed on both YBITS and W2 side, so today the crews moved the 888 crane to the E-Line side and began installing Falsework. By the end of the day all 4 Bearing Beams were in place.

- Diary work.

I accrued 2 hours of overtime covering the contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000773	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000772	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



---

## *Daily Diary Report by Bid Item*

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 669

Date: 16-Oct-2012

Tuesday

---

