

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 134 Date: 16-Oct-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 70 - 80 4PM 70 - 80**Precipitation** **Condition** clearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 2400-0600, I worked the Bay Lights night lane closure.
1098 at 0445 (C80KA log 13)

From 1900-2400, I worked on the Bay Lights night lane closure.
1097 at 2003 (C80KA log 14)
W/B Lanes 4 and 5,
Lane 4 taken at 2300,
Post Miles 8.85-6.003.

Lane Closure Crew and Equipment:

Clint Weaver
Paris Clements
John Spera
Trucks 103 and 104
Arrow Boards 83 and 84

Stationary Officers:

F. Dalao
Rich McCurry

