

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 670 Const Calendar Day: 135 Date: 17-Oct-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

Hinge AE and AW:

- Site visit to observe the morning operations at Hinge AE and AW. See Parvis' diary for details. The crew is preparing to pull the North HPB of the W-Line into the SAS. By lunch time they started pulling and by 1700 hrs they were approximately 6 inches into the SAS opening.

Hinge KW:

- Conco is on site installing the top deck forms. They are in both the North and South wing. Workers on site include: Jim Medina, Ralph Gomez, Marcos MacDowell, J.D. Freeman, Ricardo Valenzuela, Ricardo, Vera, Phil Rietz, Tom Messner, and Ralph Onate. (8 hour days)

Hinge KE:

- Installing the Falsework here for the closure pour.

I attended the 1430 hrs Hinge K meeting.

Site visit to Hinge AW at the end of the day to see the status of work. Note bullet 1 above.

I accrued 2 hours of overtime covering the contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
000773	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000772	VEHICLE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 670

Date: 17-Oct-2012

Wednesday

