

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 671 Const Calendar Day: 136 Date: 18-Oct-2012 Thursday Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm **Break:** 00:30 **Over Time:** 02:00

Federal ID: Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

Weather

 Temperature
 7 AM
 50 - 60
 12 PM
 60 - 70
 4PM
 60 - 70

 Precipitation
 Condition
 Clear

Working Day 🗸 If no, explain:

Diary:

General Comments

Clear and mild

Hinge AE and AW:

•See Parvis' diary for details. The crew continued pulling the North Hinge Pipe Beam into the SAS this morning.

Hinge KW:

•Conco is on site installing the top deck forms. They are in both the North and South wing. Workers on site include: Jim Medina, Ralph Gomez, Marcos MacDowell, J.D. Freeman, Ricardo Valenzuela, Ricardo, Vera, Phil Rietz, Tom Messner, and Ralph Onate. (8 hour days)

Hinge KE:

•Installing the Falsework here for the closure pour.

West Jacking Saddle:

•Conco began fabricating bottom forms in the North cell.

GENERAL:

- •0800 hrs Safety Meeting
- Extra Work Bills
- Diary work
- •Email review

I accrued 2 hours of overtime covering the contractor's hours of operation.

CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K C	oordina	tion			
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/							
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		
Equipment							Rental Company	
Equipment	t ID Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/	FLUOR, A JV						
000773	VEHICLE						No	
			0.00	0.00	0.00	0.00		
000772	VEHICLE						No	
			0.00	0.00	0.00	0.00		
								_



Page 1 of 2

Run date 22-Nov-14

3:03 AM

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

 Job Name:
 04-0120F4
 Inspector Name
 Wilcox, Jason
 Diary #: 671
 Date:
 18-Oct-2012
 Thursday

 000439
 SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL
 No

 0.00
 0.00
 0.00
 0.00
 0.00

