

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 681 Const Calendar Day: 137 Date: 19-Oct-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender ropes clamps . They stated at 7:00 AM.

Obra , Carlos , Mario , Rigovertto , & Roger had to work on the suspender clamps on the North main span . Crews did not have man lift long enough to work on the suspender ropes from the deck . They had to work on the cat walk. Crews had to hook 2 come along , release the catwalk carry cables from both sides of the cable bands , lower the catwalk , set the hydraulic jacks , jack the ropes , set the U clamps , side plates , spacer pipes , install , snug the bolts , release the jacks , hook the catwalk carry cables , tighten the clamps , & release the come along . They started at PP # 78 at 7:10 AM. Then , at PP # 80 , 78 , 76 , 74 , 72 , & at PP # 70 .

In addition to that , crews had to sort , fly , & set the remaining suspender clamps on the cat walk according to their locations .

All crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Anthony & Augie had to work on the South main span . Crews had to work on the suspender clamps . They had to work at PP # 90 . They had to install 1 clamp, & they had to work at PP # 92 , & at PP # 94 . They started at 7:10 AM. Crews were done at 11:00 AM.

Casey & Robert had to work at PP # 72 . They had to install 1 clamp , & work at PP # 70 , 68 , & 66 . Crews had problem with the man lift at 10:00 AM. The technician was called to fix the man lift . Crews left the site at 11:15 AM.

In the field , I had to work with Laraine & Douglas on the cable wrapping .

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 681 Date: 19-Oct-2012 Friday

Ironworker	APP	AUGIE SOLIS	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002291	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No
			4.00	0.00	0.00	0.00	<input type="checkbox"/>
002061	HYDRAULIC PERSONNEL LIFTS & AERIAL WORK PLATFORMS						No
			4.00	0.00	0.00	0.00	<input type="checkbox"/>