

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 672 Const Calendar Day: 137 Date: 19-Oct-2012 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 06:00 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

☐

Hinge AE and AW:

- See Parvis' diary for labor and equipment details.
- The crew continued pulling the North Hinge Pipe Beam into the SAS this morning on the W-Line.
- Pulling of the South HPB on the W-Line started around 1200 hrs. By the end of the day the HPB was more than half way pulled. Matt Bruce and I looked for ways to survey the pipes position.
- No work on the E-Line today.

Hinge KW:

•Conco is on site installing the top deck forms. They are in both the North and South wing. Workers on site include: Jim Medina, Ralph Gomez, Marcos MacDowell, J.D. Freeman, Ricardo Valenzuela, Ricardo, Vera, Phil Rietz, Tom Messner, and Ralph Onate. (8 hour days)

Hinge KE:

- Installing the Falsework here for the closure pour.

West Jacking Saddle:

- Conco fabricated bottom forms for the North cell second stage concrete. Today is day #2. They started the bottom form in the South cell toward the end of the day.

GENERAL:

- 0830 hrs OBG Staff Meeting
- Email review
- Diary work
- Gathered TL-502's for Barbra McDowell (concrete cylinder breaks).
- The 888 crane was moved from the E-Line at W2 to the W-Line at W2 at the end of the day. The crew there prepared for moving the crane down the W-Line by placing crane mats heading East.

I accrued 2.5 hours of overtime covering the contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 672 Date: 19-Oct-2012 Friday

Contractor:	AMERICAN BRIDGE/FLUOR, A JV					
000773	VEHICLE					No
		0.00	0.00	0.00	0.00	<input type="checkbox"/>
000772	VEHICLE					No
		0.00	0.00	0.00	0.00	<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL					No
		0.00	0.00	0.00	0.00	<input type="checkbox"/>