



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 565 Const Calendar Day: 138 Date: 20-Oct-2012 Saturday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

ABF is working in the field this Saturday. I am not working this Saturday.

ITEM 64, INSTALL STRUCTURAL STEEL (BRIDGE) (PIPE BEAM) (HINGE AW & AE);
HINGE A HPB'S INSTALL - PULL FROM SKYWAY INTO SAS:

This work is inspected by others.

In the morning, ABF ironworkers continue pulling the W-Line, South HPB, which was started yesterday 10/19/2012. They complete the HPB pulling operation in the morning, with the HPB pulled through Diaphragms A and B in the SAS. The HPB is not in the final position and is rough set a few inches from where it needs to be located.

In the afternoon, ABF ironworkers perform various cleanup work from the HPB pulling operations and prepare the equipment for the future HPB operations.

