

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 674 Const Calendar Day: 140 Date: 22-Oct-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Rain (AM), Cloudy and cool (PM)

☐

Hinge AE and AW:

- See Parvis Jalali's diary for labor and equipment details.
- The crew spent the morning jacking the SAS side roller support and shimming it up. The rest of the day they moved equipment over to the E-Line for pulling the pipe beams tomorrow.
- On the W-Line Hinge Pipe Beams, the bearing gaps and slope of the beams were measured by ABF per their submittal. They are going to present their findings to TY Lin and Caltrans as soon as they can.

Hinge KW:

- Conco is making the top deck formwork all day: Jim Medina, Tom Messner, J.D. Freeman, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz,

West Jacking Saddle:

- Forming up the bottom form on the South cell.
- Chipping and drilling for rebar in the North cell
- Raphael Gomez, Marcus McDowell, Ricardo Vera, Pat Finley, Raphael Onate.

GENERAL:

- Discuss with Matt Bruce, Bob Brignano, and Parvis Jalali how we are going to take measurements at the W-Line Hinge Pipe Beams.
- Email review
- Diary work
- Review submittals

I accrued 1 hour of overtime covering the contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 674 Date: 22-Oct-2012 Monday

000773	VEHICLE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000772	VEHICLE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>