

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:25 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 142 Date: 24-Oct-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

In the morning, I attended a mandatory class for being a precinct inspector on election day. In the afternoon, I took 4 hours time off. I checked progress of the FWS crew for this day on 10-25-2012

☐**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	KEVIN KARBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Anthony Volpe	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	HECTOR LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRIAN LARSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path MEP 126 0-000-000.126

The FWS crew spent approximately 2 to 4 hours welding outlets on the 4" compressed air line to be installed along the bike path.

☐**04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 134

Date: 24-Oct-2012

Wednesday

Welder	JNM	DAMIAN LLANOS	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	6.00	0.00	0.00	6.00	<input type="checkbox"/>

Diary:

Dispute

MEP Field Work **127** 0-000-000.127

The FWS crew spent 4 to 6 hours laying out and welding the cross over for the 2" water and 3" compressed air lines from the OBG to the tower at elevation 53.

☐