

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:02 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 676 Const Calendar Day: 142 Date: 24-Oct-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 2:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Sporadic showers (AM), cloudy and cool (PM)

☐

Hinge AE and AW:

- See Parvis Jalali's diary for labor and equipment details.
- At Hinge AE the North beam was pulled into the SAS by 1100 hrs.
- Moving equipment from the North beam to the South beam for installation tomorrow.

Hinge KW:

- Conco is making the top deck formwork all day. The ABF surveyors are on site marking out where the manholes are to be set. Conco: Jim Medina, Tom Messner, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz, and Pat Finley. ABF: Mike Bonnici and Ken Woon.

West Jacking Saddle:

- One worker from ABF is going over the couplers and making sure the male end will fit into the female ends.
- There are four Conco workers installing the last of the formwork toward the lower side of the second stage concrete pour. Workers are: Rafael Gomez, Marcus McDowell, Ricardo Vera, J.D. Freeman, and Rafael Onate.

GENERAL:

- Email review
- Diary work
- Review submittals
- 1430 hrs Hinge K meeting moved to 1500 hrs.
- 1600 hrs CAT meeting

I accrued 2 hours of overtime today covering the contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Wilcox, Jason    Diary #: 676    Date: 24-Oct-2012    Wednesday

000773	VEHICLE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000772	VEHICLE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>