

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 677 Const Calendar Day: 143 Date: 25-Oct-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Sporadic showers (AM), cloudy and cool (PM)

Hinge AE and AW:

- See Parvis Jalali's diary for labor and equipment details.
- At Hinge AE the South beam was being prepared for installation. By 1000 hrs they were pulling the beam into the SAS bearing sleeve.
- By 1445 hrs the South beam was pulled completely into the SAS. The rest of the day they spent cleaning up the area.

Hinge KW:

- Conco is making the top deck formwork all day. I observed them making the manhole forms as well and placing them where the surveyors marked out yesterday and this morning. Conco: Jim Medina, Tom Messner, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz, J.D. Freeman, and Pat Finley. ABF: Mike Bonnici and Ken Woon.

Hinge KE:

- There are four Conco workers installing scaffolding for the blasting operation that will begin next week. One worker is removing wood that was cast in the YBITS Stressing Diaphragm. Workers are: Rafael Gomez, Marcus McDowell, Ricardo Vera, and Rafael Onate.

West Jacking Saddle:

- One worker from ABF is going over the couplers and making sure the male end will fit into the female ends.

GENERAL:

- Email review
- Diary work
- Review submittals
- Worked on RFI 3061 – CCO 181 Cable Hardware E2

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 677 Date: 25-Oct-2012 Thursday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
000773	VEHICLE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000772	VEHICLE	2.00	0.00	0.00	0.00	No	<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination
CONCO PUMPING			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

General Comments **001** 0-HKC-000.208

Observed on worker removing plywood and embedded formwork from the Stressing Diaphragm at Hinge KE.

Dispute

☐