

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 687 Const Calendar Day: 144 Date: 26-Oct-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main cable . They had to set the wrapping machine , & wrap the cable . They started at 7:00 AM.

Roger , Carlos , Mario , Michael , Aaron , & Dario had to wrap the South cable wrapping on the main span . Crews had to set the machine on the top of the base plate , fly , set the S wire spools , & connect the air hoses . They started at 7:10 AM. Crews were done at 9:30 AM.

Crews tried to start the 1st wrapping trial at 9:35 AM. when the motor did not start . Crews had to call the technician who came & changed the motor . Crews resumed working on the wire at 9:50 AM. The wires did not lock into each other & over lap each other . Crews had to work on the adjustments from 10:30 AM. to 12:00 PM.

In the afternoon , crews started to wrap the cable between PP # 102 & PP # 100 . Crews wrapped 0.4 meter , weld the wire in 4 locations , remove the 1st few wraps , & push the wrap into the cable band groove . They started at 12 :40 PM. Crews had hard time pushing the cable wrap with the wrapping machine into the groove .. They decided to have slacks in the wire , push the machine upward , & slightly hammer on the wire with plastic covered lumber . until the wrap in the groove . Crews were done at 3:10 PM.

After that , crews had to push the machine down , adjust the wrapping machine , align the wire to fit & lock properly , & start wrapping . They had hard time fitting the wire to lock into each other . They started at 3:30 PM. Crews were done at 4:40 PM. They started to wrap at 4:45 PM. They were done at 4:50 PM. Crews had to wrap up their tools & equipments. They left at 5:00 PM. Crews had wrapped 0.3 meter today

Jesus , Armando , & Jorge had to work on the cable . Crews had to clean the cable using MEK solvent , apply the Zinc coat , work with the other crews on the site . Crews started at 7:15 AM.

In addition to that , crews had to cover the cable between PP # 100 & PP # 102 . They were done at 5:00 PM. Crews left at 5:10 PM.

Froylan , Jose , Pedro , & Carlos had to work on the South main span . Crews had to work on the openings under the cable bands . They had to bring materials to the site , cut to size the wire mesh , overlap & tie with the existing wire mesh . They started at 7:30 AM. Crews were done at 12:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 687

Date: 26-Oct-2012

Friday

Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DARIO LUCAS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	ARRON DAVID	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>