

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 173 Const Calendar Day: 144 Date: 26-Oct-2012 Friday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 6:45am to 12:30pm, I watched cable wrapping at on the South Side Span from PP 10 to PP 12. The wrapping crew covered 3" today.

Iron workers:

1. Brian Larsen-FM
2. Kevin Karber-FM
3. Maurice Roberson
4. Barry Rothman
5. Anthony Volpe

Other misc. workers:

1. Scott Green
2. Art Duron

Laborers - 2:

unknown names

Crane operator-1 (unkown name)

