

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 202 Const Calendar Day: 147 Date: 29-Oct-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

Cable Wrapping:

☐

(1) I went to the field in the morning and workers were wrapping the s-wire on the main cable between panel points 102 to 100. Workers completed about 4 feet of wrapping by 1pm and left about a few inches left from cable band at panel point 100 on the downhill side to be manually wrapped at a later date. Workers provided three (3) Cad welds placed staggered on the top of the main cable to prevent the s-wire from unwinding. Laborers provided zinc paste to the main cable ahead of the crew wrapping the wire.

Workers Names: It was Obra and Mike Drapper's crew. Please refer to Sami's diary for workers names.

Workers hours: Please refer to John Lyons diary for hours given that he had the late shift.

My work hours: 8 hours total.

Office Work: Wrote my diary.

