

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 689 Const Calendar Day: 147 Date: 29-Oct-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Wrapping Activities**

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the South main cable . They had to wrap the cable . They started at 7:20 AM.

Obra , Carlos , Mario , Rigovertto , Roger , Ryan . Michael , Aaron , & Dario had to work on the cable between PP # 102& PP # 100 . Crews had to wrap the cable after wrapping 7:75 meters earlier to cable band at PP # 102 . They started at 7:20 AM. Crews had to stop few times to adjust the pressure on the pulling cable , realign & lock the wires in place , apply zinc paste when it is needed . Crews were done on the 1st bay on the South cable between PP # 102 & 100 at 12:00 PM. leaving 0.08 meter to be pulled & locked by hands

In the afternoon , crews had to clean the end of the wrap , & cadweld the wires in 2 spots , run the machine for 18 revolutions , wrap the wires around the cable for later use , remove the wrapping machine & it 's accessories , & set them on the E line . They started at 12:40 PM. Crews were done at 3:00 PM.

Then , crews had to set the wrapping machine & the accessories between PP # 100 & 98 .

Michael & Aaron left the site to work on other activities at 1:30 PM.

Jorge & Jesus had to work on the cable . Crews had to clean the cable , apply the zinc paste , & work with the other employees .

In addition to that , crews had to remove the straps & cover the areas where the Zinc paste was applied cable They started at 7:25 AM.

John had to cover all the activities to the end of the shift . Check John report for all activities after 3:00 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	DARIO LUCAS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
		ARRON DAVID	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 689

**Date:** 29-Oct-2012

**Monday**

---

Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>
------------	-----	-------------------	------	------	------	-------	--------------------------