

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 679 Const Calendar Day: 147 Date: 29-Oct-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Cloudy and cool

GENERAL:

- Email review
- 0800 hrs SAS Staff Meeting
- I called Aaron Prchlik (METS) and asked for him to get in touch with Levi Gatsos about the West Jacking Saddle rebar for the second stage concrete pour. Some pieces have been delivered without the proper paperwork and testing needs to be performed for operator prequalification on splices.
- I set up a job tour for next week

Hinge AE and AW:

- See Parvis Jalali's diary for labor and equipment details.
- No work being performed here today.

Hinge KW:

- Conco is finishing the top deck formwork all day. Conco: Jim Medina, Tom Messner, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz, J.D. Freeman, and Pat Finley. ABF: Mike Bonnici and Ken Woon.
- Blasting the rebar and concrete at Hinge KW happened today.

Hinge KE:

- No work today.

West Jacking Saddle:

- No work done today.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 679 Date: 29-Oct-2012 Monday

000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION					No	
		2.00	0.00	0.00	0.00		<input type="checkbox"/>
000773	VEHICLE					No	
		5.00	0.00	0.00	0.00		<input type="checkbox"/>
000772	VEHICLE					No	
		5.00	0.00	0.00	0.00		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL					No	
		3.00	0.00	0.00	0.00		<input type="checkbox"/>