

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 691 Const Calendar Day: 149 Date: 31-Oct-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the South cable on the main span . They started at 7:00 AM.

Obra , Carlos , Rigovertto , & Roger had to work on the South cable . Due to the moist weather crews had to wait on wrapping the South cable .

Crews had to set the 2nd wrapping machine & it 's accessories to close the last 1.2 meters at PP # 98 . They started at 7:15 AM. Crews were done at 9:00 AM.

After that , crews had to wrap between cable bands # 98 # 96 . They had to wrap 0.1 meter , place 4 cadweld on the bottom of the wires , 2 on the top of the wires , run slacks , back up the wrapping machine , & push the 0.3 mete into cable band # 98 groove .They started at 9:05 AM. Crews were done at 10:10 AM.

Then , crews started to bring back the wrapping machine , align & lock the wires , & wrap at 10:30 AM. Crews had to stop few times to adjust the pulling pressure , align , lock the wires , & apply Zinc paste . At 2:00 PM. Crews had wrapped 2.25 meters .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable using solvent , apply Zinc paste , remove the straps , work on house keeping , & work with the other crews

John had to cover all the activities after 2:00 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

