

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 636 Const Calendar Day: 150 Date: 01-Nov-2012 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 08:00 am 07:00 pm Break: 01:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Track progress of FWS mechanical piping installation. Oversee afternoon shift of cable wrapping activities along the south side span. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ANTHONY VOLPE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CURTIS SLIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MORRIS ROBERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SCOTT GREER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JASON BRADHURST	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	HECTOR LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

Cable Wrapping 067 C-PWS-WCS.067

I arrived at cable band 12S at 1240 and relieved Alex Schmitt. Half the crew was adjusting the pull machine to wrap the final 2 meters on the DH side of CB 14S. The laborers were in the process of applying zinc paste in the bay between CB 16S and CB 18S.

At 1330 they stopped wrapping to move the push machined on the UH side of CB 16S. This was complete at 1345, and they then replaced the spools of s-wire on the pull machine below CB 14S. The crew completed this at 1430, then put a butt weld on the s-wire splice, approximately 1520 meters below CB 14S. The crew started wrapping at 1505, then went off shift at 1700 making 1.6 M of progress before end of shift.

UH of CB 16S, the crew made 0.83 meters of progress.

☐**04-0120F4 Bid Item: 067 C-COA-PSR.067 Paint Suspender Ropes & Cable System**

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 636

Date: 01-Nov-2012 Thursday

Diary:

Dispute

Cable Suspenders **067** C-COA-PSR.067

☐

04-0120F4 **Bid Item: 126** **0-000-000.126** **COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechaincial Piping Installation **126** 0-000-000.126

☐

The FWS crew spent the shift welding untility outlets on the 4" CA line installed along the north barrier of the of the WB bridge between PP 108 and PP 114.