

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 682 Const Calendar Day: 150 Date: 01-Nov-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Cloudy and cool

**GENERAL:**

- Email review
  - 0800 hrs SAS Safety Meeting
  - Discuss Hinge A work / Change Order with Bob Brignano, Paul Jefferson, April Smith, and Shewit Semere.
  - Diary work
  - Worked on Update Letter for Submittal 2039R02.
  - Worked on response to Submittal 2748 – Hinge K SCC Mix Design
- Hinge AE and AW:
- See Parvis Jalali's diary for labor and equipment details.
  - No work being performed here today.
- Hinge KW:
- Conco is working on formwork all day. Conco: Jim Medina, Jorge Gomez, Jason Silva, Ricardo Valenzuela, Phil Rietz, and Pat Finley.
  - HS Rebar is on site today placing the top deck reinforcing. Those on site include: Simon Martinez, John Pantoja, Venustiano Nunez, Walter Godoy.
- Hinge KE:
- Two workers are blasting the stressing diaphragm of Hinge KE this morning. Ed Wolf and Andrew Pink.
- West Jacking Saddle:
- Two laborers preparing to fill the PVC tubes between the North and South cells. Victor Hernandez and Alejandro Ruiz.

I accrued 1 hour of overtime today covering the Contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination****HARRIS SALINAS REBAR****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> HARRIS SALINAS REBAR								
Ironworker	JNM	WALTER GODOY	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> HARRIS SALINAS REBAR								



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Wilcox, Jason    Diary #: 682    Date: 01-Nov-2012    Thursday

*E0050354	TRUCK		1.00	0.00	0.00	0.00	No	<input type="checkbox"/>
<b>Diary:</b> <b>CCO #208 Hinge K Coordination 001    0-HKC-000.208</b> Two workers are bending rebar into alignment from YBITS into the Hinge K closure.								Dispute  <input type="checkbox"/>
<b>CCO-208</b>	<b>Bid Item: 001</b>	<b>0-HKC-000.208</b>	<b>Hinge K Coordination</b>					
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	2.00	0.00	0.00	2.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000773	VEHICLE	2.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000772	VEHICLE	2.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL	2.00	0.00	0.00	0.00	No		<input type="checkbox"/>